

**2007 - 2012 Building Program  
May 2007**

Project No.	Open Year	School Project Name	Type	Status	# of CR	Old Capacity	New Capacity	Comments
1	07	Patrick ES	New	Under Construction	53	0	1102	See 2002 Building Program Report
2	07	Lovin ES	New	Under Construction	53	0	1102	See 2002 Building Program Report
3	08	Knight ES	Addn.	Under Construction	17	520	873	
4	08	Grayson Cluster ES #1	New	Under Construction	64	0	1331	
5	08	Mill Creek Cluster ES #1	New	Under Construction	64	0	1331	
6	08	Lanier ES	New	Under Construction	53	0	1102	
7	08	Upper North Cluster MS (Lanier)	New	Under Construction	72	0	1800	See 2002 Building Program Report
8	08	South Cluster ES #1	New	Under Construction	64	0	1331	
9	08	Crews MS	Addn.	Under Construction	10	1150	1400	
10	09	North Cluster MS	New	Under Construction	80	0	2000	
11	09	Grayson/Dacula Cluster HS	New	Under Construction	120	0	3000	
12	09	Mill Creek/Collins Hill/Dacula Cluster HS	New	Under Construction	100	0	2500	
13	09	Mill Creek/Collins Hill/Dacula Cluster MS #1	New	Under Design	72	0	1800	
14	09	Grayson Cluster MS #1	New	Under Design	50	0	1250	
15	09	Grayson Cluster MS #2	New	Under Design	50	0	1250	
16	09	Mill Creek/Collins Hill/Dacula Cluster ES #2	New	Under Design	64	0	1331	
17	09	Mill Creek/Collins Hill/Dacula Cluster ES #1	New	Under Design	64	0	1331	
18	09	Grayson Cluster ES #2	New	Under Design	64	0	1331	
19	09	Benefield ES (Repl.)	New	Under Construction	53	0	1102	
20	10	Upper North Cluster HS (Lanier)	New	Under Design	80	0	2000	
21	10	Central Cluster ES	New		53	0	1102	
22	10	Peachtree Ridge Cluster ES #1	New		37	0	770	
23	10	Berkmar/Meadowcreek ES	New		53	0	1102	
24	10	North Cluster ES	New		53	0	1102	
25	10	South Cluster MS	New	Under Design	45	0	1125	
26	10	Radloff MS	Addn.		27	1125	1800	
27	10	Shiloh HS	Addn.	Under Design	24	1900	2500	
28	10	Shiloh MS	Addn.		9	1775	2000	
29	10	Shiloh Cluster ES	New		53	0	1102	
30	10	Gwinnett School of Advanced Mathematics, Science, and Technology	New	Under Design				
31	10	Meadowcreek HS - 3rd Floor Buildout	Renov.		16	3000	3400	
32	11	Central Cluster MS #1	New		60	0	1500	
33	11	Sugar Hill ES	Addn.		10	1019	1227	
34	11	Alcova ES	Addn.		20	770	1186	
35	11	Central Gwinnett HS - 4th Floor Buildout	Renov.		17	2650	3075	
36	11	Parsons ES	Addn.		16	770	1102	
37	11	Chesney ES	Addn.		20	770	1186	
38	11	South Gwinnett HS	Addn.		24	2400	3000	
39	12	Grayson HS	Addn.		20	2500	3000	

PHASE I

PHASE II

**2007 - 2012 Building Program  
May 2007**

	Project No.	Open Year	School Project Name	Type	Status	# of CR	Old Capacity	New Capacity	Comments
PHASE II	40	12	Jones MS	Addn.		15	1125	1500	
	41	12	Ft. Daniel ES	Addn.		18	1019	1393	
	42	12	Camp Creek ES	Addn.		10	977	1185	
	43	12	Parkview HS	Addn.		12	2700	3000	
	44	12	South Cluster ES #2	New		37	0	770	

**2007 - 2012 Building Program  
May 2007**

**Projects Under Construction**

Open Year	School Project	Type	Contractor	Contract Amount	# of Change Orders	Adjusted Contract Amount	% Complete	% Paid	Comments
08	Knight ES	Addition	Amacher Brothers Construction	\$7,455,968	0	N/A	19%	17%	Steel framing in progress.
09	Mill Creek/Collins Hill/Dacula Cluster HS	New Building & Site Work	Creamer-Pearce, LLC	\$47,572,000	0	N/A	9%	8%	Grading/footings in progress.
09	Grayson/Dacula Cluster HS	New Building & Site Work	Bowen & Watson, Inc.	\$50,610,000	0	N/A	4%	3%	Grading in progress.
08	Grayson Cluster ES #1	New Building & Site Work	Rogers Construction Co.	\$16,265,300	0	N/A	9%	8%	Grading/footings in progress.
08	Mill Creek Cluster ES #1	New Building & Site Work	Nix-Fowler Constructors, Inc.	\$15,289,150	0	N/A	5%	5%	Grading in progress.
08	Upper North Cluster MS	New Building	Piedmont Construction Group	\$21,300,000	0	N/A	22%	20%	Steel framing in progress.
08	South Cluster ES #1	New Building & Site Work	Carroll Daniel Construction	\$14,850,000	0	N/A	3%	3%	Grading in progress.
08	Crews MS	Addition	A.M. Adams Building Corp.	\$1,399,000	0	N/A	11%	10%	Footings in progress.
08	Upper North Cluster ES (Lanier)	New Building	Nix-Fowler Constructors, Inc.	\$11,005,000	0	N/A	2%	2%	Footings in progress.
09	North Cluster MS	New Building & Site Work	Piedmont Construction Group	\$24,195,000	0	N/A	0%	0%	Grading in progress.
09	Benefield Replacement ES	New Building & Site Work	Hensler & Beavers General Contractors	\$13,385,600	0	N/A	3%	2%	Grading in progress.
07	Berkmar/Central Cluster HS	Site Work	Ace Grading Company	\$1,859,136	0	N/A	0%	0%	Mobilization in progress.
07	Sugar Hill ES	Activity Building Additions	Hamby Construction Company	\$180,218	0	N/A	0%	0%	Mobilization in progress.
07	Gwinnett School of Mathematics, Science and Technology at Duluth HS	Modifications	KR-Witwer, Inc.	\$389,000	0	N/A	0%	0%	Mobilization in progress.